ECS Configuration Change Request					Page 1 of Page(s)			ge(s)	
1. Originator	2. Log Date:	3. CCR #:	4.	Rev:	5. Tel:	6	6. Rm #:	7. Dept.	
Darryl M. Washington	1/14/03	03-0027		_	x0734	2	2079	SE	
8. CCR Title: Install AMASS 5.3.1 in the PVC									
9. Originator Signature/Date			10. Class	10. Class 11. Type: 12. Need D			Need Date	: 01/27/03	
Darryl M. Washington /s/ 1/9/03			IN		CCR				
13. Office Manager Signature/Date			14. Category of				5. Priority: (If "Emergency" II in Block 27).		
Carolyn Whitaker /s/ 1/9/03				Other			Routine		
3				Schedule 18. CI(s) Affected: pact:					
19. Release Affected by this Change: 20. Date due				o Customer: 21. Estimated Cost:					
6A				None - Under 100K					
22. Source Reference: □NCR (attach) □Action Item □Tech Ref. □GSFC ☑Other:									
23. Problem: (use additional Sheets if necessary) As part of the ongoing testing of the STK 9940B drives in the PVC, the drives will require an Operational Test (Phase II) before deployment to the DAACs. The test 9940B drives must be moved from the PVC Prototype LAN (ptdrg03), to the PVC Operational LAN (p0drg04). The AMASS host in the PVC must be upgraded to accommodate the new fibre channel drives. AMASS version 5.2.1 must be upgraded to AMASS 5.3.1. This version must be installed on all AMASS hosts in the PVC.									
24. Proposed Solution: (use additional sheets if necessary) Install AMASS 5.3.1 on all AMASS hosts in the PVC (p0drg04; p0drg01 & p0acg05).									
25. Alternate Solution: (use additional sheets if necessary)									
26. Consequences if Change(s) are not approved: (use additional sheets if necessary) The Phase II Operational Load testing of the 9940B drives is required before delivering the 9940B drives to the DAACs. Delaying the Operational Testing of the drives will severely delay the delivery of the 9940B drives, as well as some dependent COTS deliveries (STK 9940B drives; ACSLS 6.1; AMASS 5.3.1; IRIX 6.5.17)									
27. Justification for Emergency (If Block 15 is "Emergency"):									
28. Site(s) Affected: EDF MPVC VATC EDC GSFC LaRC NSIDC SMC AK JPL EOC IDG Test Cell Other									
29. Board Comments:			;	30. Work Assigned To: 31. CCR C		losed Date:			
32. EDF/SCDV CCB Chair		isposition: A	oproved A	pp/Co	m. Disapproved	With	hdraw Fw	d/ESDIS ERB	
Byron V. Peters /s/	1/15/03	Fv	vd/ECS						
33. M&O CCB Chair (Sign	/Date): D	Disposition: Approved App/Com. Disapproved Withdraw Fwd/ESDIS ERB							
		Fv	vd/ECS						
34. ECS CCB Chair (Sign/	/Date): Dis	sposition: Ap	proved Ap	p/Com	n. Disapproved	l With	hdraw Fw	d/ESDIS ERB	
. •	-	Fwd/ESDIS							

CM01JA00 Revised 8/2/02 ECS/EDF/SCDV/M&O

ADDITIONAL SHEET

CCR #: 03-0027 Rev: — Originator: Darryl M. Washington

Telephone: x0734 Office: 2079

Title of Change: Install AMASS 5.3.1 in the PVC

As part of the ongoing testing of the STK 9940B drives in the PVC, the drives will require an Operational Test before deployment to the DAACs. The test 9940B drives must be moved from the PVC Prototype LAN (ptdrg03), to the PVC Operational LAN (p0drg04). The AMASS host requires fibre channel interface cards to accommodate the new drives. The fibre channel cards (slots 20 & 21) that were used for the prototype testing will be moved from ptdrg03 to p0drg04. The drives will use the same STK Powderhorn silo that was used for the prototype testing. This will require a rerouting of the cables to run from the drives to the new AMASS host. AMASS 5.3.1 must be installed on all AMASS host in the PVC (p0acg05; p0drg01 & p0drtg04). ACSLS has already been upgraded, and will require a reconfiguration to accept the 9940B drive on the new AMASS host (p0rdg04). A simmulated load test will be require from the Test Support Group to execise the drives in a DAAC environment.

CM01AJA00 Revised 8/2/02 **ECS**