1. Originator Randall J. Miller	2. Log Date: 12/10/99	3. CCR #: 99-1210	4. Rev: –	5. Tel: x0400	6. Rm #: 2078	7. Org. CO

8. Title of Change: Deliver 5A.04.Diablo Test Executables (Seaver.02) To SMC For Distribution To All Sites

9. Originator Signature/Date _Randall J. Miller_ 12/10/99	10. Class II	11. Type: CCR	12. Need Date: 12/10/99
13. Office Manager Signature/Date _Randall Miller_ for Mary Armstrong 12/10/99	14. Category of Change: Update Baseline		15. Priority: (If "Emergency" fill in Block 28). Emergency

16. Documentation/Drawings Impacted: None		17. Schedule Impact: None	18. CI(s) Affected: STMGT
19. Release Affected: 5A	20. Date due to Customer: N/A	21. Impl. Date: 12/10/99	22. Estimated Cost: None

23. Source Reference: ☒NCR (attach) ☐Action Item ☐Tech Ref. ☐GSFC ☐Other:
24936, 24969

24. Description of Change: (use additional Sheets if necessary)
Development has integrated a fix for two Storage Management stability problems.

25. Proposed Solution: (use additional sheets if necessary)
CSG shall prepare tar files as specified on the continuation page. SMC shall pull these tar files and distribute them to all sites. Sites shall install as required, following the directions provided on the continuation page.

26. Alternate Solution: (use additional sheets if necessary)
Wait until the delivery of 5A.04.Diablo (tentatively January 31st) for these fixes.

27. Consequences if Change(s) are not approved: (use additional sheets if necessary)
Sites will be unable to perform full ingest, archive, and distribution loads after launch without fixes.

28. Justification for Emergency (If Block 15 is "Emergency"):
GSFC requires these fixes as soon as possible to support launch.

29. Site(s) Affected: ☐EDF ☒Mini-DAAC ☒VATC ☒EDC ☒GSFC ☒LaRC ☒NSIDC ☒SMC ☐AK ☐JPL ☐EOC ☐IDG Test Cell ☐Other

30. Board Comments:		31. Work Assigned To:
32. EDF/REL2 CCB Chair (Sign/Date): 12/10/99	33. Disposition: Approved A/C Disapproved Fwd/ECS Fwd/ESDIS	34. (TBD)
35. M&O CCB Chair (Sign/Date): _Slogan_ 12/15/99	36. Disposition: Approved A/C Disapproved Fwd/ECS Fwd/ESDIS	37. CM Manager's Closure:
38. ECS CCB Chair (Sign/Date):	39. Disposition: Approved A/C Disapproved	40. CCR Closed Date:

CM01 March 8, 1999   ECS/EDF/REL2 CCB

ORIGINAL

CCR #: *99-1210* **Rev:** — **Originator:** R. Miller

Telephone: x0400   **Office:** 2078

Title of Change: Deliver 5A.04.Diablo Test Executables (Seaver.02) To SMC For Distribution To All Sites

CONTENT:

Please create an SGI tar file from the current 5A Maintenance baseline build containing the following:

EcDsStArchiveServer
EcDsStStagingDiskServer
EcDsStStagingMonitorServer
EcDsStPullMonitorServer
EcDsStFtpDisServer
EcDsStIngestFtpServer
EcDsStFTPClientDaemon

Please create a Sun tar file from the current 5A Maintenance baseline build containing the following:

EcDsStStagingDiskServer

INSTALLATION:

Seaver.02 replaces (and obsoletes) the corresponding STMGT components of Seaver.01.

Install this test executable by manually copying (using cp from the UNIX command line) these new executables over ANY AND ALL existing instances of these files.

PLEASE NOTE that you must change the ownership of the EcDsStFTPClientDaemon binary to the account that will be running the EcDsStFtpDisServer and EcDsStIngestFtpServer processes — e.g., if the STMGT FTP servers will be run by cmops, execute the command:

chown cmops /usr/ecs/OPS/CUSTOM/bin/DSS/EcDsStFTPClientDaemon

CM01A

ORIGINAL